



September 28, 2018

To: Bob Blodgett, CLA, ARTA

From: Todd A. Johnson, P.E., AACMD Program Manager

RE: AACMD September Status Report to ARTA

Dear Bob,

AACMD as part of its mutual coordination with ARTA is providing a status report for activities and costs to date related to the approved ARTA projects.

Project Status:

- **Overall:**
 - AACMD is currently soliciting contractor qualifications, with a bid opening on October 8th. Contractor selection to occur by mid-October with potential bidding of the first grading projects occurring at the same time.
 - Grading construction of Main Street is projected to occur in early November.
- **The Aurora Highlands Parkway:** Design of horizontal, vertical and intersection geometry is occurring along with utility design. Documents are approximately 15% complete. Design is projected to further progress over the next 30 days.
- **26th Avenue:** Design of horizontal, vertical and intersection geometry is occurring along with utility design. Documents are approximately 25% complete. Design is projected to further progress over the next 30 days.
- **E470 Interim Connection (right in/out):** Design of horizontal, vertical and intersection geometry is occurring along with utility design. Documents are approximately 15% complete. Design is projected to further progress over the next 30 days.
- **E470 Full Interchange:** Design survey has been completed. Design team commencement has started and a project kickoff with approval agencies will occur in two weeks. Design is projected to further progress over the next 30 days.
- **I-70 Interchange:** Design team has commenced their work, initial meetings with FHA and CDOT have occurred with a environmental scoping meeting occurring within the next two weeks. Design survey, environmental and geotechnical work starting in the next 30 days along with the continuation of concept designs.



- **Powhatan Interim Connection:** Design team has commenced work, initial meetings with FHA and CDOT have occurred with an environmental scoping meeting to occur in the next two weeks. Design survey, environmental and geotechnical work starting in the next 30 days along with the continuation of concept designs.

Costs:

The District has approved and paid for potential ARTA obligations of **\$49,225.84** at its September 11, 2018 meeting. AACMD will request reimbursement of these cost per our mutual agreement in the near future. AACMD will be holding a meeting on October 15 to ratify an outstanding costs occurred from its last meeting to date and will report those on our next report.

Consultants Currently Under Contract and Working on ARTA Projects:

Program Management/Assistance: Terra Forma Solutions and Summit Strategies

Civil/Traffic Engineering: HR Green, FHU, BLN and Merrick

Environmental: ERC

Surveying: Aztec

Geotechnical: CTL

Construction Assistance: Contour

Landscaping: Norris Design

Please feel free to contact me at 303-257-7653 or todd@terraformas.com with any questions or additional information you may need.

Respectfully,

Todd A. Johnson, P.E.

For and on behalf of:

Terra Forma Solutions, Inc and AACMD